

REVISED

16-Nov-12

9

HALIFAX REGIONAL
MUNICIPALITY

SL = MAY BE COMPLETED IF FUNDS PERMIT

CAPITAL CONSTRUCTION STATUS

Revision Date	LOCATION	Limit From	Limit To	Tender Number	General Contractor	Construction Type	Region	District	Construction Start Date	Construction Completion Date	Substantial Completion Date	Days Early/ (Late)	Remarks2
9-May-12	Underground Utilities (Morris@Hollis)			11-205	Black and McDonald	utilities	West	12	08-May-12	04-Jul-12	31-Aug-12	-58	
31-Oct-12	Albro Lake Road	Victoria	Wyse	11-260	Basin	planer patching	East	9	01-May-12	30-Jun-12	08-May-12	53	
31-Oct-12	Highfield Park Drive	Burnside	True North	11-260	Basin	planer patching	East	9	01-May-12	30-Jun-12	08-May-12	53	
31-Oct-12	Purcells Cove Road	Fergusons Cove	Fortress	11-260	Basin	planer patching	West	18	01-May-12	30-Jun-12	08-May-12	53	
31-Oct-12	Dutch Village Road	Rosedale	McFtridge	11-260	Basin	planer patching	West	15	01-May-12	30-Jun-12	08-May-12	53	
31-Oct-12	200 Ilsley Ave Security Fencing			11-272	J. W. Lindsay	security system	East	9	09-Jan-12	18-Apr-12	07-May-12	-19	
31-Oct-12	Burnside Trail	Hwy 111 Ramp	Commodore	11-283	Atlantic Road	trail	East	9	21-Nov-11	30-Jun-12	30-Jul-12	-30	
31-Oct-12	Northwest Arm Seawall	Dingle Park		11-285	Humphrey's Landscape	stone wall replacement	West	17	01-Mar-12	12-Jul-12	02-Oct-12	-82	
31-Oct-12	Northwest Arm Seawall	Dingle Park		11-285	Humphrey's Landscape	stone wall replacement	West	17	01-Mar-12	12-Jul-12	02-Oct-12	-82	
2-Apr-12	Nantucket Ave @ Sportsplex Ped Signals			12-200	Black and McDonald	traffic signal	East	9	26-Mar-12	31-Jul-12	15-Aug-12	-15	
8-Jun-12	John Bracket Drive Bridge Repairs			12-201	Duron Atlantic	bridge repairs	West	18	07-Jun-12	16-Aug-12	30-Jul-12	17	
29-Oct-12	Prince Street	McDougall	Pinehill	12-202	Dexter Construction	new sidewalk	Central	20	15-Jun-12	13-Aug-12	05-Aug-12	8	
29-Oct-12	Prince Street	Belleshire	Pinehill	12-202	Dexter Construction	paving resurfacing	Central	20	15-Jun-12	13-Aug-12	15-Aug-12	-2	
7-Nov-12	Mountain Avenue	Plymouth	Lakecrest	12-204	Harbour Construction	paving renewal	East	6	16-Jul-12	08-Oct-12	26-Oct-12	-18	
6-Nov-12	Robie Street E	College	Spring Garden	12-205	I-Rock Construction	sidewalk renewal	West	12	10-Apr-12	07-May-12	31-May-12	-24	
6-Nov-12	Robie Street W	Binney	Jubilee	12-205	I-Rock Construction	sidewalk renewal	West	13	10-Apr-12	07-May-12	31-May-12	-24	
7-Nov-12	Ragged Lake Transit Access	Prospect Road	Ragged Lake Blvd	12-206	Brycon Construction	transit improvements	West	22	04-Nov-12	30-Jun-12		NC	
7-Nov-12	Walker Ave	Old Sackville	Civic 25	12-207	Atlantic Road	paving renewal	Central	20	04-Jun-12	16-Jul-12	10-Jul-12	6	
9-Nov-12	Cracksealing Phase I			12-208	Road Savers	cracksealing	All	0	23-Apr-12	30-Jun-12	30-Jun-12	0	
31-Oct-12	Albro Lake Road	Victoria	Windmill	12-209	Industrial Cold Milling	microsurfacing	East	9	22-May-12	01-Aug-12	08-Sep-12	-38	
31-Oct-12	Bedford Hwy	Civic 950	Civic 950	12-209	Industrial Cold Milling	microsurfacing	Central	21	22-May-12	01-Aug-12	Cancelled		Provisional-Not completed
31-Oct-12	Castle Hill Drive	Grosvenor	Kearney lake	12-209	Industrial Cold Milling	microsurfacing	West	16	22-May-12	01-Aug-12	08-Sep-12	-38	
31-Oct-12	Connaught Ave N/B	Windsor	Chisholm	12-209	Industrial Cold Milling	microsurfacing	West	11	22-May-12	01-Aug-12	08-Sep-12	-38	
31-Oct-12	Connaught Ave S/B	Windsor	Roslyn	12-209	Industrial Cold Milling	microsurfacing	West	11	22-May-12	01-Aug-12	08-Sep-12	-38	
31-Oct-12	Glendale Drive	Chandler	300m N of Cobequid	12-209	Industrial Cold Milling	microsurfacing	Central	20	22-May-12	01-Aug-12	08-Sep-12	-38	
31-Oct-12	Glendale Drive	Metropolitan	Pinehill	12-209	Industrial Cold Milling	microsurfacing	Central	20	22-May-12	01-Aug-12	08-Sep-12	-38	
31-Oct-12	Herring Cove Road	McIntosh Run	Sylvia	12-209	Industrial Cold Milling	microsurfacing	West	18	22-May-12	01-Aug-12	08-Sep-12	-38	
31-Oct-12	Majestic Avenue	Beaver bank	Monarch	12-209	Industrial Cold Milling	microsurfacing	Central	2	22-May-12	01-Aug-12	08-Sep-12	-38	
31-Oct-12	Mayo Street	Osborne	Withrod	12-209	Industrial Cold Milling	microsurfacing	West	17	22-May-12	01-Aug-12	08-Sep-12	-38	
31-Oct-12	Osborne Street	North West Arm	Kelly	12-209	Industrial Cold Milling	microsurfacing	West	17	22-May-12	01-Aug-12	08-Sep-12	-38	
31-Oct-12	Osborne Street	Mayo	Kelly	12-209	Industrial Cold Milling	microsurfacing	West	17	22-May-12	01-Aug-12	08-Sep-12	-38	
31-Oct-12	Purcells Cove Road	Fergusons Cove	Fergusons Cove	12-209	Industrial Cold Milling	microsurfacing	West	18	22-May-12	01-Aug-12	08-Sep-12	-38	
31-Oct-12	Redoubt Way	Shore	Fort York Passage (East End)	12-209	Industrial Cold Milling	microsurfacing	East	8	22-May-12	01-Aug-12	08-Sep-12	-38	
31-Oct-12	Romkey Drive	Osborne	Osborne	12-209	Industrial Cold Milling	microsurfacing	East	8	22-May-12	01-Aug-12	08-Sep-12	-38	
31-Oct-12	Tacoma Drive	Valleyfield	Main	12-209	Industrial Cold Milling	microsurfacing	East	6	22-May-12	01-Aug-12	08-Sep-12	-38	
31-Oct-12	Timberlea Village Pkwy	Trunk 3	Hwy 103	12-209	Industrial Cold Milling	microsurfacing	West	22	22-May-12	01-Aug-12	08-Sep-12	-38	
31-Oct-12	Trunk 3	Devonshire	North Green	12-209	Industrial Cold Milling	microsurfacing	West	22	22-May-12	01-Aug-12	08-Sep-12	-38	
31-Oct-12	Valleyfield Road	Tacoma	Lawson	12-209	Industrial Cold Milling	microsurfacing	East	6	22-May-12	01-Aug-12	08-Sep-12	-38	
31-Oct-12	Waverley Road	Spider Lake	Civic 1376	12-209	Industrial Cold Milling	microsurfacing	Central	2	22-May-12	01-Aug-12	08-Sep-12	-38	
7-Nov-12	Acadia Street	Vestry	Roome	12-210	Basin	thin overlay	West	11	22-May-12	09-Jul-12	16-Jul-12	-7	
7-Nov-12	Baker Drive	Portland	Norm Newman	12-210	Basin	thin overlay	East	7	22-May-12	09-Jul-12	16-Jul-12	-7	
7-Nov-12	Blue Thistle Road	Heathside	Turning Circle	12-210	Basin	thin overlay	West	10	22-May-12	09-Jul-12	16-Jul-12	-7	
7-Nov-12	Connaught Avenue N/B	Bayers	Roslyn	12-210	Basin	thin overlay	West	14	22-May-12	09-Jul-12	16-Jul-12	-7	
7-Nov-12	Connaught Avenue N/B	Chebucto	Young	12-210	Basin	thin overlay	West	14	22-May-12	09-Jul-12	16-Jul-12	-7	
7-Nov-12	Connaught Avenue N/B	Bayers	Young	12-210	Basin	thin overlay	West	14	22-May-12	09-Jul-12	16-Jul-12	-7	
7-Nov-12	Connaught Avenue S/B	Roslyn	Bayers	12-210	Basin	thin overlay	West	14	22-May-12	09-Jul-12	16-Jul-12	-7	
7-Nov-12	Dillon Crescent	Ross	Ross	12-210	Basin	thin overlay	West	16	22-May-12	09-Jul-12	16-Jul-12	-7	

Revision Date	LOCATION	Limit From	Limit To	Tender Number	General Contractor	Construction Type	Region	District	Construction Start Date	Construction Completion Date	Substantial Completion Date	Days Early/ (Late)	Remarks2
7-Nov-12	Dorothea Drive	Graycourt	Lucien	12-210	Basin	thin overlay	East	7	22-May-12	09-Jul-12	16-Jul-12	-7	
7-Nov-12	Fieldwood Circle	Arklow	Arklow	12-210	Basin	thin overlay	East	4	22-May-12	09-Jul-12	16-Jul-12	-7	
7-Nov-12	Greenwood Drive	Hillsboro	Lundy	12-210	Basin	thin overlay	East	4	22-May-12	09-Jul-12	16-Jul-12	-7	
7-Nov-12	Norman Crescent	Ross	Ross	12-210	Basin	thin overlay	West	16	22-May-12	09-Jul-12	16-Jul-12	-7	
7-Nov-12	Scotch Pine Terrace	Blue Thistle	Famham Gate	12-210	Basin	thin overlay	West	10	22-May-12	09-Jul-12	16-Jul-12	-7	
7-Nov-12	Sebastian Place	Novalea	Isleville	12-210	Basin	thin overlay	West	11	22-May-12	09-Jul-12	16-Jul-12	-7	
7-Nov-12	Sebastian Place	Isleville	Novalea	12-210	Basin	thin overlay	West	11	22-May-12	09-Jul-12	16-Jul-12	-7	
7-Nov-12	Stanley Place	Novalea	Isleville	12-210	Basin	thin overlay	West	11	22-May-12	09-Jul-12	16-Jul-12	-7	
7-Nov-12	Stanley Street	Agricola	Massachusetts	12-210	Basin	thin overlay	West	11	22-May-12	09-Jul-12	16-Jul-12	-7	
7-Nov-12	Wyndward Avenue	Pinetree	Deepwood	12-210	Basin	thin overlay	Central	23	22-May-12	09-Jul-12	16-Jul-12	-7	
5-Nov-12	Cow Bay Breakwater			12-211	Dexter Construction	breakwater repair	East	8	21-Nov-12	21-Feb-13	NC	NC	
6-Nov-12	Barrington Street. Trail Upgrade	Corwallis	North	12-212	Ocean Contractors	trail	West	12	10-Apr-12	12-May-12	29-May-12	-17	
3-Jul-12	Portland Street	Portland Estates Blvd	Alpine	12-213	Tracey's Landscaping	new sidewalk	East	7	23-Apr-12	14-May-12	12-Jun-12	-29	
12-Jul-12	Sheldrake Lake Park & Ride	St. Margaret's Bay Rd		12-214	Brycon Construction	Park & Ride	West	22	18-Jul-12	15-Sep-12	27-Aug-12	19	
28-Sep-12	Cobequid Road	Glendale	Seniors Complex	12-215	Brycon Construction	new sidewalk	Central	20	17-Sep-12	22-Oct-12	14-Nov-12	-23	
18-Jul-12	Grimes Avenue	Lucien	Stuart Harris	12-216	J. R. Eisner	paving renewal	East	7	30-Apr-12	09-Jul-12	13-Jul-12	-4	
9-Aug-12	Robie Street	Garrick	North	12-217	Dexter Construction	paving resurfacing	West	12/14	13-Aug-12	22-Oct-12	12-Nov-12	-21	
9-Aug-12	Willow Street	Agricola	Windsor	12-217	Dexter Construction	paving renewal	West	12/14	13-Aug-12	22-Oct-12	NC	NC	Estimate completion Nov 23
9-Aug-12	Willow Street S	Gladstone	Windsor	12-217	Dexter Construction	sidewalk renewal	West	14	13-Aug-12	22-Oct-12	NC	NC	Estimate completion Nov 23
25-Jul-12	Abbey Road	Ridge Valley	Cul d'sac	12-218	Ocean Contractors	paving renewal	West	17	07-Aug-12	02-Oct-12	19-Oct-12	-17	
25-Jul-12	Ridge Valley Road	Highfield	Drumondal	12-218	Ocean Contractors	paving renewal	West	17	07-Aug-12	02-Oct-12	19-Oct-12	-17	
25-Jul-12	Ridge Valley Road W	Bromley	Abbey	12-218	Ocean Contractors	sidewalk renewal	West	17	07-Aug-12	02-Oct-12	19-Oct-12	-17	
25-Jul-12	Ridge Valley Road W	Drumondal	Abbey	12-218	Ocean Contractors	sidewalk renewal	West	17	07-Aug-12	02-Oct-12	19-Oct-12	-17	
25-Jul-12	Theakston Avenue	Civic 8	Inspector Ct	12-218	Ocean Contractors	paving resurfacing	West	18	07-Aug-12	02-Oct-12	19-Oct-12	-17	
6-Nov-12	Joseph Howe Turn lanes	Civic 3459	Hwy 102 Ramp	12-219	Dexter Construction	traffic improvements	West	15	16-Jul-12	22-Oct-12	21-Oct-12	1	
22-Aug-12	Douglas Dr	Meadowbrook	Wimbledon	12-220	Dexter Construction	new sidewalk	Central	21	21-Aug-12	23-Oct-12	19-Nov-12	-27	
22-Aug-12	Douglas Dr	Meadowbrook	Cul d'sac	12-220	Dexter Construction	paving renewal	Central	21	21-Aug-12	23-Oct-12	19-Nov-12	-27	
5-Oct-12	Little Fox Lane Bridge			12-221	Terra Marine Environmental	bridge repairs	West	16	25-Jun-12	20-Jul-12	31-Aug-12	-42	
30-Oct-12	Lake Charlotte Boat Launch Access Road	@ Clam Hbr Road		12-222	Ian Sinclair Contracting	new road	East	1	25-Jun-12	03-Sep-12	14-Aug-12	20	
15-Jun-12	Gilbert Street	Lakeland	End	12-223	Ocean Contractors	new paving	Central	2	04-Jun-12	30-Jun-12	12-Jun-12	18	
15-Jun-12	Jefferson Lane	Lakeland	End	12-223	Ocean Contractors	new paving	Central	2	04-Jun-12	30-Jun-12	12-Jun-12	18	
15-Jun-12	Travis Court	Blake	End	12-223	Ocean Contractors	new paving	East	8	04-Jun-12	30-Jun-12	12-Jun-12	18	
7-Jun-12	Halifax North West Trail	Main Ave	Washmill Lake Dr	12-224	Kynock Resource	trail	West	15	04-Jun-12	13-Jul-12	06-Jul-12	7	
5-Jun-12	Hammonds Plains @ Lewis Drive			12-225	Dexter Construction	lane widening	Central	21	30-Apr-12	11-Jun-12	25-May-12	17	
27-Jul-12	Chebucto Rd S	Connaught	Poplar	12-226	XL Electric	sidewalk renewal	West	14	30-Jul-12	21-Aug-12	NC	NC	Estimated completion Nov 23
27-Jul-12	Chebucto Rd @ Connaught			12-226	XL Electric	intersection improvements	West	14	19-Jun-12	25-Sep-12	NC	NC	Estimated completion Nov 23
10-May-12	Lawsdale Drive	Lyngby	Kingston	12-228	Sackville Trenching	paving renewal	East	5	14-May-12	01-Aug-12	01-Oct-12	-61	
10-May-12	Lawsdale Drive E	Lyngby	Louise	12-228	Sackville Trenching	sidewalk renewal	East	5	14-May-12	12-Aug-12	01-Oct-12	-60	
10-May-12	Lawsdale Drive W	Lyngby	Louise	12-228	Sackville Trenching	sidewalk renewal	East	5	14-May-12	12-Aug-12	01-Oct-12	-60	
29-Oct-12	Kingfisher Crescent	Flamingo	Dipper	12-229	Dexter Construction	paving renewal	West	16	14-May-12	17-Aug-12	14-Aug-12	3	
6-Nov-12	Lively Rd	Sackville	Civic 93	12-230	Dexter Construction	paving resurfacing	Central	19	16-Oct-12	31-Oct-12	04-Nov-12	-4	
6-Nov-12	Lively Rd	Sackville	Civic 93	12-230	Dexter Construction	stormwater upgrade	Central	19	16-Oct-12	31-Oct-12	04-Nov-12	-4	
9-Nov-12	Bedford Hwy @ Moirs Mill			12-231	Dexter Construction	pedestrian bridge	Central	21	23-Jul-12	31-Oct-12	08-Oct-12	23	
9-Aug-12	Albro Lake Rd S	Sheridan	Pinehill	12-234	Sackville Trenching	sidewalk renewal	East	9	12-Aug-12	31-Oct-12	NC	NC	Estimated completion Nov 23
9-Aug-12	Albro Lake Rd S	Civic 102/104	Slayter	12-234	Sackville Trenching	sidewalk renewal	East	9	12-Aug-12	31-Oct-12	NC	NC	Estimated completion Nov 23
9-Aug-12	Albro Lake Road	Pinehill	Victoria	12-234	Sackville Trenching	paving renewal	East	9	12-Aug-12	31-Oct-12	NC	NC	Estimated completion Nov 23
7-Nov-12	Taranaki Dr	Karen	Forest Hills Pkwy	12-235	Basin Contracting	paving resurfacing	East	4	13-Aug-12	11-Sep-12	21-Sep-12	-10	
7-Jun-12	Castle Hill Drive	Grosvenor	Kearney lake	12-236	Dexter Construction	planer patching	West	16	14-May-12	16-Jul-12	31-Jul-12	-15	
7-Jun-12	Cole Harbour Road	Ritoe	Smith	12-236	Dexter Construction	planer patching	East	4	14-May-12	16-Jul-12	31-Jul-12	-15	
7-Jun-12	Connaught Ave N/B	Bayers	Windsor	12-236	Dexter Construction	planer patching	West	11	14-May-12	16-Jul-12	31-Jul-12	-15	

Revision Date	LOCATION	Limit From	Limit To	Tender Number	General Contractor	Construction Type	Region	District	Construction Start Date	Construction Completion Date	Substantial Completion Date	Days Early/ (Late)	Remarks2
7-Jun-12	Connaught Ave S/B	Windsor	Bayer	12-236	Dexter Construction	planer patching	West	11	14-May-12	16-Jul-12	31-Jul-12	-15	
7-Jun-12	Cow Bay Road	Dyke	Autumn	12-236	Dexter Construction	planer patching	East	8	14-May-12	16-Jul-12	31-Jul-12	-15	
7-Jun-12	Glendale Drive	Chandler	Cobequid	12-236	Dexter Construction	planer patching	Central	20	14-May-12	16-Jul-12	31-Jul-12	-15	
7-Jun-12	Glendale Drive	Metropolitan	Pinehill	12-236	Dexter Construction	planer patching	Central	20	14-May-12	16-Jul-12	31-Jul-12	-15	
7-Jun-12	Herring Cove Road	Greystone	Levis	12-236	Dexter Construction	planer patching	West	18	14-May-12	16-Jul-12	31-Jul-12	-15	
7-Jun-12	Hillsboro Drive	Karen	Civic #31	12-236	Dexter Construction	planer patching	East	4	14-May-12	16-Jul-12	31-Jul-12	-15	
7-Jun-12	Majestic Avenue	Beaver bank	Monarch	12-236	Dexter Construction	planer patching	Central	2	14-May-12	16-Jul-12	31-Jul-12	-15	
7-Jun-12	Mayo Street	Osborne	Withrod	12-236	Dexter Construction	planer patching	West	17	14-May-12	16-Jul-12	31-Jul-12	-15	
7-Jun-12	Mount Edward Road	Woodlawn	Brigadoon	12-236	Dexter Construction	planer patching	East	7	14-May-12	16-Jul-12	31-Jul-12	-15	
7-Jun-12	Osborne Street	North West Arm	Mayo	12-236	Dexter Construction	planer patching	West	17	14-May-12	16-Jul-12	31-Jul-12	-15	
7-Jun-12	Parkland Drive	Lacewood	Civic #323	12-236	Dexter Construction	planer patching	West	10	14-May-12	16-Jul-12	31-Jul-12	-15	
7-Jun-12	Pleasant Street	Renfrew	Atlantic	12-236	Dexter Construction	planer patching	East	8	14-May-12	16-Jul-12	31-Jul-12	-15	
7-Jun-12	Redoubt Way	Shore Rd	End	12-236	Dexter Construction	planer patching	East	8	14-May-12	16-Jul-12	31-Jul-12	-15	
7-Jun-12	Romkey Drive	Osborne	Osborne	12-236	Dexter Construction	planer patching	East	8	14-May-12	16-Jul-12	31-Jul-12	-15	
7-Jun-12	Trunk 3	Parkdale	North Green	12-236	Dexter Construction	planer patching	West	22	14-May-12	16-Jul-12	31-Jul-12	-15	
7-Jun-12	Trunk 3	Devonshire	Parkdale	12-236	Dexter Construction	planer patching	West	22	14-May-12	16-Jul-12	31-Jul-12	-15	
7-Jun-12	Valleyfield Road	Tacoma	Lawson	12-236	Dexter Construction	planer patching	East	6	14-May-12	16-Jul-12	31-Jul-12	-15	
7-Jun-12	Waverley Road	Spider Lake	Civic 1376	12-236	Dexter Construction	planer patching	Central	2	14-May-12	16-Jul-12	31-Jul-12	-15	
7-Jun-12	Windsor Junction Road	Windgate	Fall River	12-236	Dexter Construction	planer patching	Central	2	14-May-12	16-Jul-12	31-Jul-12	-15	
10-Aug-12	Trunk 7	Wilfred Jackson	Lake Major	12-237	Dexter Construction	paving resurfacing	East	3/4	14-Aug-12	30-Nov-12	NC	NC	Estimated completion Nov 30
10-Aug-12	Trunk 7	Cherry Brook	Lake Major	12-237	Dexter Construction	new sidewalk	East	3/4	14-Aug-12	30-Nov-12	NC	NC	Estimated completion Nov 30
10-Aug-12	Celtic Dr	Prince Albert	Oathill	12-238	Dexter Construction	paving renewal	East	5	23-Jul-12	27-Oct-12	02-Nov-12	-6	
10-Aug-12	Celtic Dr	Oathill (N)	Somerset	12-238	Dexter Construction	paving renewal	East	5	23-Jul-12	27-Oct-12	02-Nov-12	-6	
18-Jul-12	School St N	Victoria	Slayer	12-239	Sackville Trenching	sidewalk renewal	East	9	06-Jun-12	27-Jun-12	09-Jul-12	-12	
18-Jul-12	School St S	Victoria	Slayer	12-239	Sackville Trenching	sidewalk renewal	East	9	06-Jun-12	27-Jun-12	09-Jul-12	-12	
9-Nov-12	Collins Grove	Spring	Regal	12-240	Cumberland Paving	paving renewal	East	7	18-Jun-12	27-Jul-12	23-Jul-12	4	
5-Jul-12	Hammonds Plains Road	Kearney Lake	Kingwood	12-241	Atlantic Road	paving resurfacing	Central	23	11-Jul-12	18-Oct-12	12-Oct-12	6	
5-Jul-12	Hammonds Plains Road	Kearney Lake	Kingwood	12-241	Atlantic Road	road widening	Central	23	11-Jul-12	18-Oct-12	12-Oct-12	6	
6-Nov-12	Windsor St	Strawberry Hill	Connaught	12-242	Dexter Construction	paving resurfacing	West	11	23-Jul-12	31-Aug-12	25-Aug-12	6	
6-Nov-12	Windsor St	Strawberry Hill	Kempt	12-242	Dexter Construction	paving resurfacing	West	11	23-Jul-12	31-Aug-12	25-Aug-12	6	
6-Nov-12	Windsor St	Kempt	Strawberry Hill	12-242	Dexter Construction	paving resurfacing	West	11	23-Jul-12	31-Aug-12	25-Aug-12	6	
6-Nov-12	Windsor St	Connaught	Strawberry Hill	12-242	Dexter Construction	paving resurfacing	West	11	23-Jul-12	31-Aug-12	25-Aug-12	6	
5-Oct-12	Devonshire Ave @ Young			12-243	GJ Cahill	RA-5 Crosswalk	West	11	24-Sep-12	10-Dec-12	NC	NC	Estimated completion Dec 2
5-Oct-12	Larry Uleck @ Bedros Lane			12-243	GJ Cahill	RA-5 Crosswalk	West	16	24-Sep-12	10-Dec-12	NC	NC	Estimated completion Dec 2
5-Oct-12	Lower Water St. @ Sackville			12-243	GJ Cahill	RA-5 Crosswalk	West	12	24-Sep-12	10-Dec-12	NC	NC	Estimated completion Dec 2
5-Oct-12	Pleasant Street @ Carleton			12-243	GJ Cahill	RA-5 Crosswalk	East	8	24-Sep-12	10-Dec-12	NC	NC	Estimated completion Dec 2
9-Nov-12	Pine Street	Thistle	Ochterloney	12-244	Bycon Construction	paving renewal	East	5	11-Jun-12	17-Aug-12	18-Sep-12	-32	
9-Nov-12	Pine Street E	Thistle	Rose	12-244	Bycon Construction	sidewalk renewal	East	5	11-Jun-12	17-Aug-12	18-Sep-12	-32	
9-Nov-12	Pine Street E	Dahlia	Myrtle	12-244	Bycon Construction	sidewalk renewal	East	5	11-Jun-12	17-Aug-12	18-Sep-12	-32	
12-Jul-12	Albert Street	Duffus	Devonshire	12-246	Cumberland Paving	thin overlay	West	11	25-Jul-12	16-Sep-12	15-Oct-12	-29	
12-Jul-12	Barry Crescent	Sarah	Herring Cove	12-246	Cumberland Paving	thin overlay	West	18	25-Jul-12	16-Sep-12	15-Oct-12	-29	
27-Apr-12	Best Street	Shore	End	12-246	Cumberland Paving	thin overlay	East	5	25-Jul-12	16-Sep-12	15-Oct-12	-29	
12-Jul-12	Bonita Drive SL	Montebello	Micmac	12-246	Cumberland Paving	thin overlay	East	6	25-Jul-12	16-Sep-12	15-Oct-12	-29	SL
12-Jul-12	Burnside Dive N/B	Commodore Dr	TIR Limit	12-246	Cumberland Paving	thin overlay	East	9	25-Jul-12	16-Sep-12	15-Oct-12	-29	
12-Jul-12	Burnside Dive S/B	Commodore Dr	TIR Limit	12-246	Cumberland Paving	thin overlay	East	9	25-Jul-12	16-Sep-12	15-Oct-12	-29	
12-Jul-12	Catherine Street	Albro Lake	Alfred	12-246	Cumberland Paving	thin overlay	East	9	25-Jul-12	16-Sep-12	15-Oct-12	-29	
12-Jul-12	Florence Street	Sackville	Raymond	12-246	Cumberland Paving	thin overlay	Central	20	25-Jul-12	16-Sep-12	15-Oct-12	-29	
12-Jul-12	Galaxy Ave SL	Gaston	End	12-246	Cumberland Paving	thin overlay	East	5	25-Jul-12	16-Sep-12	15-Oct-12	-29	SL
12-Jul-12	Glenora Avenue	McLennan	Herring Cove	12-246	Cumberland Paving	thin overlay	West	17	25-Jul-12	16-Sep-12	15-Oct-12	-29	
12-Jul-12	Hammonds Plains Road	50m 3 Doyle St	Brookshire	12-246	Cumberland Paving	thin overlay	Central	21	25-Jul-12	16-Sep-12	15-Oct-12	-29	

Revision Date	LOCATION	Limit From	Limit To	Tender Number	General Contractor	Construction Type	Region	District	Construction Start Date	Construction Completion Date	Substantial Completion Date	Days Early/ (Late)	Remarks2
12-Jul-12	Hare Lane	Windmill	End	12-246	Cumberland Paving	thin overlay	East	5	25-Jul-12	16-Sep-12	15-Oct-12	-29	
12-Jul-12	Hillside Court	Irene	End	12-246	Cumberland Paving	thin overlay	Central	20	25-Jul-12	16-Sep-12	15-Oct-12	-29	
12-Jul-12	Main Ave	Hillcrest	Mandaville	12-246	Cumberland Paving	thin overlay	West	15	25-Jul-12	16-Sep-12	15-Oct-12	-29	
12-Jul-12	Meadowview Drive	Union	End	12-246	Cumberland Paving	thin overlay	Central	21	25-Jul-12	16-Sep-12	15-Oct-12	-29	
12-Jul-12	Old Sackville Drive	Connolly	First	12-246	Cumberland Paving	thin overlay	Central	19	25-Jul-12	16-Sep-12	15-Oct-12	-29	
12-Jul-12	Pepperell Street	Robie	Vernon	12-246	Cumberland Paving	thin overlay	West	13	25-Jul-12	16-Sep-12	15-Oct-12	-29	
12-Jul-12	Raymond Drive	Florence	Sycamore	12-246	Cumberland Paving	thin overlay	Central	20	25-Jul-12	16-Sep-12	15-Oct-12	-29	
12-Jul-12	Sackville Cross Road SL	Sackville	Seawood	12-246	Cumberland Paving	thin overlay	East	20	25-Jul-12	16-Sep-12	15-Oct-12	-29	SL
12-Jul-12	Sara Drive	Herring Cove	End	12-246	Cumberland Paving	thin overlay	West	18	25-Jul-12	16-Sep-12	15-Oct-12	-29	
12-Jul-12	Tulip Street SL	Beech	End	12-246	Cumberland Paving	thin overlay	East	5	25-Jul-12	16-Sep-12	15-Oct-12	-29	SL
12-Jul-12	Upper Governor Street	North Preston	End of Pavement	12-246	Cumberland Paving	thin overlay	East	3	25-Jul-12	16-Sep-12	15-Oct-12	-29	
12-Jul-12	White Street	Breeze Dr	End	12-246	Cumberland Paving	thin overlay	East	6	25-Jul-12	16-Sep-12	15-Oct-12	-29	
9-Nov-12	Caledonia Road	Montebello	Kennedy	12-247	Industrial Cold Milling	microsurfacing	East	6	28-Jun-12	27-Aug-12	10-Oct-12	-44	
9-Nov-12	Clydale Drive	Jersey	Spring	12-247	Industrial Cold Milling	microsurfacing	East	6	28-Jun-12	27-Aug-12	10-Oct-12	-44	
9-Nov-12	Cobequid Road	Bedford Bypass	Glendale	12-247	Industrial Cold Milling	microsurfacing	Central	20	28-Jun-12	27-Aug-12	10-Oct-12	-44	
9-Nov-12	Cole Harbour Road	Smith	Pacific	12-247	Industrial Cold Milling	microsurfacing	East	3/4	28-Jun-12	27-Aug-12	10-Oct-12	-44	
9-Nov-12	Cole Harbour Road SL	Dartmouth City Limit	Forest Hills Pkwy	12-247	Industrial Cold Milling	microsurfacing	East	4	28-Jun-12	27-Aug-12	10-Oct-12	-44	SL
9-Nov-12	Cow Bay Road	Dyke	Autumn	12-247	Industrial Cold Milling	microsurfacing	East	8	28-Jun-12	27-Aug-12	10-Oct-12	-44	
9-Nov-12	Glen Manor Drive	Crichton	Micmac	12-247	Industrial Cold Milling	microsurfacing	East	5	28-Jun-12	27-Aug-12	10-Oct-12	-44	
9-Nov-12	Grandview Drive	Ellenvale	Spring	12-247	Industrial Cold Milling	microsurfacing	East	6	28-Jun-12	27-Aug-12	10-Oct-12	-44	
9-Nov-12	Highfield Park Drive	Burnside	True North	12-247	Industrial Cold Milling	microsurfacing	East	9	28-Jun-12	27-Aug-12	10-Oct-12	-44	
9-Nov-12	Hillsboro Drive	Karen	Civic #31	12-247	Industrial Cold Milling	microsurfacing	East	4	28-Jun-12	27-Aug-12	10-Oct-12	-44	
9-Nov-12	Lucien Drive	Mount Edward	Owen	12-247	Industrial Cold Milling	microsurfacing	East	7	28-Jun-12	27-Aug-12	10-Oct-12	-44	
9-Nov-12	Micmac Blvd E	Glen Manor	Circumferential	12-247	Industrial Cold Milling	microsurfacing	East	5	28-Jun-12	27-Aug-12	10-Oct-12	-44	
9-Nov-12	Micmac Blvd W	Glen Manor	Circumferential	12-247	Industrial Cold Milling	microsurfacing	East	5	28-Jun-12	27-Aug-12	10-Oct-12	-44	
9-Nov-12	Mount Edward Road	Woodlawn	Brigadoon	12-247	Industrial Cold Milling	microsurfacing	East	7	28-Jun-12	27-Aug-12	10-Oct-12	-44	
9-Nov-12	Prince Albert Road	Hawthorne	Sindair	12-247	Industrial Cold Milling	microsurfacing	East	5	28-Jun-12	27-Aug-12	10-Oct-12	-44	
9-Nov-12	Ross Road	Salmon River	Civic 256	12-247	Industrial Cold Milling	microsurfacing	East	3	28-Jun-12	27-Aug-12	10-Oct-12	-44	
9-Nov-12	Sackville Drive	Hamilton	Patton	12-247	Industrial Cold Milling	microsurfacing	Central	19	28-Jun-12	27-Aug-12	10-Oct-12	-44	
9-Nov-12	Spring Avenue	Portland	Belle Vista	12-247	Industrial Cold Milling	microsurfacing	East	6/7	28-Jun-12	27-Aug-12	10-Oct-12	-44	
9-Nov-12	Waverley Road	Breeze	Charles Keating	12-247	Industrial Cold Milling	microsurfacing	East	6	28-Jun-12	27-Aug-12	10-Oct-12	-44	
9-Nov-12	Windsor Junction Road	Windgate	Fall River	12-247	Industrial Cold Milling	microsurfacing	Central	2	28-Jun-12	27-Aug-12	10-Oct-12	-44	
9-Nov-12	Woodlawn Road	Spikenard	Main	12-247	Industrial Cold Milling	microsurfacing	East	7	28-Jun-12	27-Aug-12	10-Oct-12	-44	
12-Aug-12	Rockmanor Dr (E, W)	Redbank	Birchwood	12-248	Ocean Contractors	curb renewal	Central	21	27-Aug-12	16-Sep-12	26-Sep-12	-10	
4-Oct-12	Flat Lake Dr	Hammonds Plains	end of Flat Lake	12-249	Cumberland Paving	paving renewal	Central	23	13-Aug-12	10-Sep-12	04-Sep-12	6	
4-Oct-12	Hammonds Plains	Northwood	Rockcliffe	12-249	Cumberland Paving	resurfacing	Central	23	13-Aug-12	10-Sep-12	04-Sep-12	6	
6-Nov-12	Old Sambro Rd	Rockingstone Road	Halfway to Leiblin	12-250	Cumberland Paving	paving resurfacing	West	18	17-Sep-12	31-Oct-12	26-Oct-12	5	
7-Nov-12	Main Road	Hines	Dartmouth City Limit	12-251	Dexter Construction	paving resurfacing	East	8	24-Sep-12	22-Oct-12	17-Oct-12	5	
6-Jul-12	Robie Street	Coburg	Jubilee	12-252	Dexter Construction	resurfacing	West	12/13	09-Jul-12	27-Aug-12	06-Sep-12	-10	
6-Jul-12	Sackville Street	Summer	South park	12-252	Dexter Construction	resurfacing	West	12	09-Jul-12	27-Aug-12	06-Sep-12	-10	
7-Nov-12	Plateau Crescent	Clayton Park	Glenforest	12-253	Brycon Construction	paving renewal	West	15	18-Jul-12	12-Oct-12	26-Oct-12	-14	
10-Aug-12	Chandler Drive	Caudle Park	McGee	12-254	Dexter Construction	paving renewal	Central	20	06-Aug-12	26-Oct-12	NC	NC	Estimated completion Nov 23
5-Oct-12	Beaufort Avenue	South	Oakland	12-255	Atlantic Road	paving resurfacing	West	13	25-Jun-12	06-Aug-12	18-Aug-12	-12	
5-Oct-12	Beaufort Avenue E	South	Oakland	12-255	Atlantic Road	sidewalk renewal	West	13	25-Jun-12	06-Aug-12	18-Aug-12	-12	
4-Oct-12	Black Trumpet Ln	Canavan	End	12-256	Cumberland Paving	new paving	Central	2	16-Jul-12	01-Sep-12	23-Aug-12	9	
4-Oct-12	Clarence Crt	Sutherland	End	12-256	Cumberland Paving	new paving	Central	2	16-Jul-12	01-Sep-12	23-Aug-12	9	
4-Oct-12	Debbie Dr	Sherry	End	12-256	Cumberland Paving	new paving	Central	2	16-Jul-12	01-Sep-12	23-Aug-12	9	
4-Oct-12	Jamieson Dr	Armanda	End	12-256	Cumberland Paving	new paving	Central	2	16-Jul-12	01-Sep-12	23-Aug-12	9	
4-Oct-12	Karen Ave	Existing Pavement	End	12-256	Cumberland Paving	new paving	Central	2	16-Jul-12	01-Sep-12	23-Aug-12	9	
4-Oct-12	Knight Bridge Drive	Buckingham	Windsor	12-256	Cumberland Paving	new paving	Central	23	16-Jul-12	01-Sep-12	23-Aug-12	9	

Revision Date	LOCATION	Limit From	Limit To	Tender Number	General Contractor	Construction Type	Region	District	Construction Start Date	Construction Completion Date	Substantial Completion Date	Days Early/ (Late)	Remarks2
4-Oct-12	Lakewood Dr	Trunk 2	Turning Area	12-256	Cumberland Paving	new paving	Central	2	16-Jul-12	01-Sep-12	23-Aug-12	9	
4-Oct-12	Limestone Ave	Lockview	Sutherland	12-256	Cumberland Paving	new paving	Central	2	16-Jul-12	01-Sep-12	23-Aug-12	9	
4-Oct-12	Meghan Crt	Regwood	End	12-256	Cumberland Paving	new paving	Central	2	16-Jul-12	01-Sep-12	23-Aug-12	9	
4-Oct-12	Powder Mill Rd	Trunk 2	Trunk 2	12-256	Cumberland Paving	new paving	Central	2	16-Jul-12	01-Sep-12	23-Aug-12	9	
4-Oct-12	Regwood Dr	Cobequid	Cobequid	12-256	Cumberland Paving	new paving	Central	2	16-Jul-12	01-Sep-12	23-Aug-12	9	
4-Oct-12	Sheri Lane	Debbie	End	12-256	Cumberland Paving	new paving	Central	2	16-Jul-12	01-Sep-12	23-Aug-12	9	
4-Oct-12	Sutherland Dr	Limestone	Clarence	12-256	Cumberland Paving	new paving	Central	2	16-Jul-12	01-Sep-12	23-Aug-12	9	
4-Oct-12	Woods Crt	Trinity	End	12-256	Cumberland Paving	new paving	Central	2	16-Jul-12	01-Sep-12	23-Aug-12	9	
15-Oct-12	Edward Arab Avenue	George Dauphinee	William Hunt	12-257	Dexter Construction	paving resurfacing	West	14	09-Jul-12	27-Aug-12	04-Sep-12	-8	
15-Oct-12	Edward Arab Avenue W	Jack Ferguson	Winston	12-257	Dexter Construction	sidewalk renewal	West	14	09-Jul-12	27-Aug-12	04-Sep-12	-8	
15-Oct-12	Edward Arab Avenue W	Winston	William Hunt	12-257	Dexter Construction	sidewalk renewal	West	14	09-Jul-12	27-Aug-12	04-Sep-12	-8	
5-Oct-12	Summer Street	Bell	Veterans Memorial	12-259	Ocean Contractors	paving resurfacing	West	12	16-Jul-12	31-Aug-12	30-Aug-12	1	
5-Oct-12	Trolope Street	Bell	Cogswell	12-259	Ocean Contractors	Multi-Use Trail	West	12	16-Jul-12	31-Aug-12	30-Aug-12	1	
5-Oct-12	Trolope Street	Bell	Cogswell	12-259	Ocean Contractors	paving resurfacing	West	12	16-Jul-12	31-Aug-12	30-Aug-12	1	
5-Oct-12	Trolope Street	Cogswell	Bell	12-259	Ocean Contractors	sidewalk renewal	West	12	16-Jul-12	31-Aug-12	30-Aug-12	1	
5-Oct-12	Trolope Street	Bell	Cogswell	12-259	Ocean Contractors	traffic signal	West	12	16-Jul-12	31-Aug-12	30-Aug-12	1	
25-Jul-12	Little Sackville Bridge Pedestrian Imp.			12-260	Humphrey's Landscape	pedestrian bridge	Central	20	07-Aug-12	18-Sep-12	NC	NC	Estimated completion Nov 30
17-Jul-12	Thomas Raddall Bridge Widening	Thomas Raddall		12-261	Dexter Construction	bridge repairs	West	10	23-Jul-12	21-Aug-12	21-Aug-12	0	
12-Jul-12	Bedford Hwy	Larry Uteck	Milview	12-262	Dexter Construction	microsurfacing	West	16	23-Jul-12	27-Aug-12	09-Oct-12	NC	Carry over 21013
12-Jul-12	Bell Road	Robie	Sackville	12-262	Dexter Construction	microsurfacing	West	12	23-Jul-12	27-Aug-12	NC	NC	Carry over 2013
12-Jul-12	Bellevue Avenue	Beaufort	Oakland	12-262	Dexter Construction	microsurfacing	West	13	23-Jul-12	27-Aug-12	09-Oct-12	-43	
12-Jul-12	Chebucto Road	Connaught	Mumford	12-262	Dexter Construction	microsurfacing	West	14	23-Jul-12	27-Aug-12	NC	NC	Carry over 2013
12-Jul-12	Chebucto Road	Connaught	North	12-262	Dexter Construction	microsurfacing	West	14	23-Jul-12	27-Aug-12	09-Oct-12	-43	
12-Jul-12	Dentith Road	Herring Cove	Old Sambro	12-262	Dexter Construction	microsurfacing	West	18	23-Jul-12	27-Aug-12	09-Oct-12	-43	
12-Jul-12	Dunbrack Street W	Ross	Kearney Lake	12-262	Dexter Construction	microsurfacing	West	16	23-Jul-12	27-Aug-12	09-Oct-12	-43	
12-Jul-12	Dutch Village Road	Joseph Howe	Alma	12-262	Dexter Construction	microsurfacing	West	15	23-Jul-12	27-Aug-12	NC	NC	Carry over 2013
12-Jul-12	Fleming Drive	Dingle	End	12-262	Dexter Construction	microsurfacing	West	17	23-Jul-12	27-Aug-12	09-Oct-12	-43	
12-Jul-12	Hammonds Plains	Farmer's Dairy	Kearney Lake	12-262	Dexter Construction	microsurfacing	Central	21	23-Jul-12	27-Aug-12	09-Oct-12	-43	
12-Jul-12	Hammonds Plains SL	Stillwater	Rockcliffe	12-262	Dexter Construction	microsurfacing	Central	23	23-Jul-12	27-Aug-12	NC	NC	SL
12-Jul-12	Highfield Street	Punch Bowl	Ridge Valley	12-262	Dexter Construction	microsurfacing	West	17	23-Jul-12	27-Aug-12	09-Oct-12	-43	
12-Jul-12	Nelsons Landing SL	Bedford Highway	Amin	12-262	Dexter Construction	microsurfacing	Central	21	23-Jul-12	27-Aug-12	NC	NC	SL
12-Jul-12	North Street	Chebucto	Dublin	12-262	Dexter Construction	microsurfacing	West	14	23-Jul-12	27-Aug-12	NC	NC	Carry over 2013
12-Jul-12	Parkhill Road	Purcells Cove	Kirk	12-262	Dexter Construction	microsurfacing	West	17	23-Jul-12	27-Aug-12	09-Oct-12	-43	
12-Jul-12	Parkland Drive	Lacewood	Civic #323	12-262	Dexter Construction	microsurfacing	West	10	23-Jul-12	27-Aug-12	09-Oct-12	-43	
12-Jul-12	Ridge Valley Road	Highfield	Cowie Hill	12-262	Dexter Construction	microsurfacing	West	17	23-Jul-12	27-Aug-12	09-Oct-12	-43	
12-Jul-12	Robie Street W	Inglis	South	12-262	Dexter Construction	microsurfacing	West	13	23-Jul-12	27-Aug-12	09-Oct-12	-43	
12-Jul-12	Rocky Lake Drive	Bedford Highway	Central	12-262	Dexter Construction	microsurfacing	Central	21	23-Jul-12	27-Aug-12	NC	NC	
12-Jul-12	Rocky Lake Drive	Central	Scotia	12-262	Dexter Construction	microsurfacing	Central	21	23-Jul-12	27-Aug-12	NC	NC	Carry over 2013
12-Jul-12	Roxton Road	Robie	Bellevue	12-262	Dexter Construction	microsurfacing	West	13	23-Jul-12	27-Aug-12	09-Oct-12	-43	
12-Jul-12	Rufus Avenue SL	Gesner	Willet	12-262	Dexter Construction	microsurfacing	West	15	23-Jul-12	27-Aug-12	NC	NC	SL
12-Jul-12	St. Pauls Avenue	Herring Cove	Lancaster	12-262	Dexter Construction	microsurfacing	West	18	23-Jul-12	27-Aug-12	09-Oct-12	-43	
12-Jul-12	Trunk 3	Civic 2977	Hwy 103	12-262	Dexter Construction	microsurfacing	West	22	23-Jul-12	27-Aug-12	09-Oct-12	-43	
30-Aug-12	Agricola St	Hillside	Duffus	12-263	Dexter Construction	paving resurfacing	West	11	05-Sep-12	17-Oct-12	03-Nov-12	-17	
30-Aug-12	Agricola St	Duffus	Livingstone	12-263	Dexter Construction	paving resurfacing	West	11	05-Sep-12	17-Oct-12	03-Nov-12	-17	
9-Aug-12	Ashburn Avenue W	Spruce	Bayers	12-264	Dexter Construction	sidewalk renewal	West	15	09-Aug-12	19-Oct-12	12-Nov-12	-24	
9-Aug-12	Ashburn Avenue W	Elliott	Spruce	12-264	Dexter Construction	sidewalk renewal	West	15	09-Aug-12	19-Oct-12	12-Nov-12	-24	
9-Aug-12	Ashburn Avenue E	Elliott	Bayers	12-264	Dexter Construction	sidewalk renewal	West	15	09-Aug-12	19-Oct-12	12-Nov-12	-24	
9-Aug-12	Bayers Road	Joseph Howe	Ramp Bd-B	12-264	Dexter Construction	paving renewal	West	15	09-Aug-12	19-Oct-12	12-Nov-12	-24	
9-Aug-12	Bayers Road N	Rose	Desmond	12-264	Dexter Construction	sidewalk renewal	West	15	09-Aug-12	19-Oct-12	12-Nov-12	-24	
9-Aug-12	Bayers Road S	Ashburn	Bayers Inbound Ramp	12-264	Dexter Construction	sidewalk renewal	West	15	09-Aug-12	19-Oct-12	12-Nov-12	-24	

Revision Date	LOCATION	Limit From	Limit To	Tender Number	General Contractor	Construction Type	Region	District	Construction Start Date	Construction Completion Date	Substantial Completion Date	Days Early/ (Late)	Remarks2
9-Aug-12	Bayers Road S	Joseph Howe	Ashburn	12-264	Dexter Construction	sidewalk renewal	West	15	09-Aug-12	19-Oct-12	12-Nov-12	-24	
9-Aug-12	Bayers Road Outbound N	Desmond	West Parking Exit	12-264	Dexter Construction	sidewalk renewal	West	15	09-Aug-12	19-Oct-12	12-Nov-12	-24	
28-Jun-12	Bedford Hwy	Larry Uleck	Milview	12-265	Dexter Construction	planer patching	West	16	03-Jul-12	31-Aug-12	18-Sep-12	-18	
28-Jun-12	Bell Road	Robie	Sackville	12-265	Dexter Construction	planer patching	West	12	03-Jul-12	31-Aug-12	18-Sep-12	-18	
28-Jun-12	Bellevue Avenue	Beaufort	Oakland	12-265	Dexter Construction	planer patching	West	13	03-Jul-12	31-Aug-12	18-Sep-12	-18	
28-Jun-12	Caledonia Road	Montebello	Kennedy	12-265	Dexter Construction	planer patching	East	6	03-Jul-12	31-Aug-12	18-Sep-12	-18	
28-Jun-12	Chebucto Road	Connaught	Mumford	12-265	Dexter Construction	planer patching	West	14	03-Jul-12	31-Aug-12	18-Sep-12	-18	
28-Jun-12	Chebucto Road	Connaught	North	12-265	Dexter Construction	planer patching	West	14	03-Jul-12	31-Aug-12	18-Sep-12	-18	
28-Jun-12	Clysdale Drive	Jersey	Spring	12-265	Dexter Construction	planer patching	East	6	03-Jul-12	31-Aug-12	18-Sep-12	-18	
28-Jun-12	Cobequid Road	Bedford Bypass	Glendale	12-265	Industrial Cold Milling	planer patching	Central	20	03-Jul-12	31-Aug-12	18-Sep-12	-18	
28-Jun-12	Dentith Road	Herring Cove	Old Sambro	12-265	Dexter Construction	planer patching	West	18	03-Jul-12	31-Aug-12	18-Sep-12	-18	
28-Jun-12	Dunbrack Street W	Ross	Kearney Lake	12-265	Dexter Construction	planer patching	West	16	03-Jul-12	31-Aug-12	18-Sep-12	-18	
28-Jun-12	Dutch Village Road	Andrew	Titus	12-265	Dexter Construction	planer patching	East	15	03-Jul-12	31-Aug-12	18-Sep-12	-18	
28-Jun-12	Fleming Drive	Dingle	End	12-265	Dexter Construction	planer patching	West	17	03-Jul-12	31-Aug-12	18-Sep-12	-18	
28-Jun-12	Glen Manor Drive	Crichton	Micmac	12-265	Dexter Construction	planer patching	East	5	03-Jul-12	31-Aug-12	18-Sep-12	-18	
28-Jun-12	Grandview Drive	Ellenvale	Spring	12-265	Dexter Construction	planer patching	East	6	03-Jul-12	31-Aug-12	18-Sep-12	-18	
28-Jun-12	Hammonds Plains	Farmer's Dairy	Kearney Lake	12-265	Dexter Construction	planer patching	Central	21	03-Jul-12	31-Aug-12	18-Sep-12	-18	
28-Jun-12	Highfield Park Drive	Burnside	True North	12-265	Dexter Construction	planer patching	East	9	03-Jul-12	31-Aug-12	18-Sep-12	-18	
28-Jun-12	Highfield Street	Punch Bowl	Ridge Valley	12-265	Dexter Construction	planer patching	West	17	03-Jul-12	31-Aug-12	18-Sep-12	-18	
28-Jun-12	Lucien Drive	Mount Edward	Owen	12-265	Dexter Construction	planer patching	East	7	03-Jul-12	31-Aug-12	18-Sep-12	-18	
28-Jun-12	Micmac Blvd E	Glen Manor	Circumferential	12-265	Dexter Construction	planer patching	East	5	03-Jul-12	31-Aug-12	18-Sep-12	-18	
25-Jun-12	Micmac Blvd W	Glen Manor	Circumferential	12-265	Dexter Construction	planer patching	East	5	03-Jul-12	31-Aug-12	18-Sep-12	-18	
28-Jun-12	North Street	Chebucto	Dublin	12-265	Dexter Construction	planer patching	West	14	03-Jul-12	31-Aug-12	18-Sep-12	-18	
28-Jun-12	Parkhill Road	Purcells Cove	Kirk	12-265	Dexter Construction	planer patching	West	17	03-Jul-12	31-Aug-12	18-Sep-12	-18	
28-Jun-12	Prince Arthur Road	Hawthorne	Sinclair	12-265	Dexter Construction	planer patching	East	5	03-Jul-12	31-Aug-12	18-Sep-12	-18	
28-Jun-12	Ridge Valley Road	Highfield	Cowle Hill	12-265	Dexter Construction	planer patching	West	17	03-Jul-12	31-Aug-12	18-Sep-12	-18	
28-Jun-12	Robie Street W	Inglis	South	12-265	Dexter Construction	planer patching	West	13	03-Jul-12	31-Aug-12	18-Sep-12	-18	
28-Jun-12	Rocky Lake Drive	Bedford Highway	Scotia	12-265	Dexter Construction	planer patching	Central	21	03-Jul-12	31-Aug-12	18-Sep-12	-18	
28-Jun-12	Ross Road	Salmon River	Civic 256	12-265	Dexter Construction	planer patching	East	3	03-Jul-12	31-Aug-12	18-Sep-12	-18	
28-Jun-12	Roxton Road	Robie	Bellevue	12-265	Dexter Construction	planer patching	West	13	03-Jul-12	31-Aug-12	18-Sep-12	-18	
28-Jun-12	Spring Avenue	Portland	Belle Vista	12-265	Dexter Construction	planer patching	East	6/7	03-Jul-12	31-Aug-12	18-Sep-12	-18	
28-Jun-12	St. Pauls Avenue	Herring Cove	Lancaster	12-265	Dexter Construction	planer patching	West	18	03-Jul-12	31-Aug-12	18-Sep-12	-18	
28-Jun-12	Trunk 1	Springfield	Lakeview	12-265	Dexter Construction	planer patching	Central	19	03-Jul-12	31-Aug-12	18-Sep-12	-18	
28-Jun-12	Trunk 3	Civic 2977	Hwy 103	12-265	Dexter Construction	planer patching	West	22	03-Jul-12	31-Aug-12	18-Sep-12	-18	
28-Jun-12	Waverley Road	Breeze	Meadow Walk	12-265	Dexter Construction	planer patching	East	6	03-Jul-12	31-Aug-12	18-Sep-12	-18	
28-Jun-12	Woodlawn Road	Spikenard		12-265	Dexter Construction	planer patching	East	7	03-Jul-12	31-Aug-12	18-Sep-12	-18	
4-Oct-12	Bell Street	Swanton	Main	12-266	Sackville Trenching	sidewalk renewal	East	7	10-Jul-12	14-Aug-12	30-Aug-12	-16	
9-Nov-12	Beresford Rd E	Roslyn	Edgewood	12-268	Ocean Contractors	sidewalk renewal	West	11	24-Sep-12	07-Nov-12	07-Nov-12	0	
9-Nov-12	Beresford Rd W	Roslyn	Edgewood	12-268	Ocean Contractors	sidewalk renewal	West	11	24-Sep-12	07-Nov-12	07-Nov-12	0	
9-Nov-12	Bloomingtondale Terr	Norwood	Jubilee	12-268	Ocean Contractors	paving renewal	West	13	24-Sep-12	07-Nov-12	07-Nov-12	0	
9-Nov-12	Bloomingtondale Terr	Quinpool	Norwood	12-268	Ocean Contractors	paving renewal	West	13	24-Sep-12	07-Nov-12	07-Nov-12	0	
9-Nov-12	Bloomingtondale Terr E	Norwood	Quinpool	12-268	Ocean Contractors	sidewalk renewal	West	13	24-Sep-12	07-Nov-12	07-Nov-12	0	
9-Nov-12	Bloomingtondale Terr W	Quinpool	Norwood	12-268	Ocean Contractors	sidewalk renewal	West	13	24-Sep-12	07-Nov-12	07-Nov-12	0	
5-Oct-12	Waverley Road Guiderails	Civic 2342	Civic 2356	12-269	Maritime Fence	guiderails	Central	2	02-Sep-12	30-Sep-12	NC	NC	
5-Oct-12	Waverley Road Guiderails	Civic 2609	Civic 2575	12-269	Maritime Fence	guiderails	Central	2	02-Sep-12	30-Sep-12	NC	NC	
5-Oct-12	Waverley Road Guiderails	Civic 2712	Civic 2742	12-269	Maritime Fence	guiderails	Central	2	02-Sep-12	30-Sep-12	NC	NC	
5-Oct-12	Waverley Road Guiderails	Civic 1781		12-269	Maritime Fence	guiderails	Central	2	02-Sep-12	30-Sep-12	NC	NC	
5-Oct-12	Waverley Road Guiderails	Civic2493		12-269	Maritime Fence	guiderails	Central	2	02-Sep-12	30-Sep-12	NC	NC	
6-Nov-12	Chain Lake Drive	Civic 214	Bus Stop	12-270	Ocean Contractors	new sidewalk	West	10	17-Sep-12	22-Oct-12	10-Oct-12	12	
6-Nov-12	Chestnut St W	Watt	Jubilee	12-270	Ocean Contractors	sidewalk renewal	West	13	17-Sep-12	22-Oct-12	10-Oct-12	12	

Revision Date	LOCATION	Limit From	Limit To	Tender Number	General Contractor	Construction Type	Region	District	Construction Start Date	Construction Completion Date	Substantial Completion Date	Days Early/ (Late)	Remarks2
14-Sep-12	Ogilvie Street	Young	Civic 5668	12-270	Ocean Contractors	new sidewalk	West	13	17-Sep-12	22-Oct-12	10-Oct-12	12	
6-Nov-12	Oxford St E	30 M South Of Coburg	Edzell Castle Cir	12-270	Ocean Contractors	sidewalk renewal	West	13	TBD	TBD	NC	NC	Spring 2013 Carry Over
13-Sep-12	Overhead Designation Signs	Various (47)		12-271	Black and McDonald	signage	All	0	15-Sep-12	15-Oct-12	22-Aug-12	54	
15-Oct-12	Wyse @ Thistle			12-272	Dexter Construction	traffic signal	East	5	08-Aug-12	18-Sep-12	18-Sep-12	0	
25-Jul-12	Deerbrooke Drive	Civic 112	Delwood (Civic 39)	12-273	Ocean Contractors	walkway reconstruction	East	4	30-Jul-12	22-Aug-12	04-Sep-12	-13	
25-Jul-12	Doug Smith Drive	Peter Lowe	Chebucto	12-273	Ocean Contractors	walkway reconstruction	West	14	30-Jul-12	22-Aug-12	04-Sep-12	-13	
25-Jul-12	Flagstone Drive	Civic 51	Civic 185	12-273	Ocean Contractors	walkway reconstruction	East	4	30-Jul-12	22-Aug-12	04-Sep-12	-13	
25-Jul-12	William Hunt Drive	Peter Lowe	Chebucto	12-273	Ocean Contractors	walkway reconstruction	West	14	30-Jul-12	22-Aug-12	04-Sep-12	-13	
9-Nov-12	Bissett Rd	Rehab Centre	Fmr Railway Xing	12-275	Cumberland Paving	paving resurfacing	East	4	26-Sep-12	26-Oct-12	19-Oct-12	7	
9-Nov-12	Bissett Rd	Fmr Railway Xing	Civic 1051	12-275	Cumberland Paving	paving resurfacing	East	8	26-Sep-12	26-Oct-12	19-Oct-12	7	
30-Aug-12	Waverley Road Bridge	Rocky Lake Road		12-276	Dexter Construction	bridge replacement	Central	2	04-Sep-12	15-Nov-12	12-Nov-12	3	
22-Aug-12	Tucker Lake Rd	Beaver Bank Rd	Civic 172	12-277	Cumberland Paving	paving resurfacing	Central	2	04-Sep-12	24-Sep-12	24-Sep-12	0	
13-Sep-12	Old Sackville Road	Near Civic 1016		12-278	I-Rock Construction	drainage	Central	19	24-Sep-12	15-Oct-12	15-Oct-12	0	
4-Oct-12	Cora Ln SL	Holland	End	12-279	Dexter Construction	new paving	Central	2	13-Aug-12	27-Aug-12	23-Aug-12	4	
30-Aug-12	Wright Ave	MacDonald	Existing sidewalk (Raddall)	12-280	Ocean Contractors	new sidewalk	East	9	21-Aug-12	12-Oct-12	11-Oct-12	1	
9-Nov-12	Wright Ave	MacDonald	Isnor	12-280	Ocean Contractors	paving resurfacing	East	9	21-Aug-12	12-Oct-12	11-Oct-12	1	
6-Sep-12	Herring Cove Rd	Sussex	Levis	12-281	Dexter Construction	paving resurfacing	West	18	06-Sep-12	24-Oct-12	19-Nov-12	-26	
6-Sep-12	Herring Cove Rd	Sussex	Levis	12-281	Dexter Construction	street scape	West	18	06-Sep-12	24-Oct-12	19-Nov-12	-26	
9-Nov-12	Lacewood (E/B, W/B, medians)	Parkland/Regency Park	Fairfax	12-282	Leahey's Lansdaping	curb renewal	West	10	17-Sep-12	30-Oct-12	07-Nov-12	-8	
9-Nov-12	Lacewood (E/B, W/B, medians)	Fairfax	Hwy 102	12-282	Leahey's Lansdaping	curb renewal	West	10	17-Sep-12	30-Oct-12	07-Nov-12	-8	
9-Nov-12	Lacewood (E/B, W/B, medians)	Stratford/Thomas Raddall	Parkland/Regency Park	12-282	Leahey's Lansdaping	curb renewal	West	10	17-Sep-12	30-Oct-12	07-Nov-12	-8	
9-Nov-12	Lacewood (E/B, W/B, medians)	Raddcliffe	Stratford/Thomas Raddall	12-282	Leahey's Lansdaping	curb renewal	West	10	17-Sep-12	30-Oct-12	07-Nov-12	-8	
7-Nov-12	Mt Pleasant Ave S	Lakeview	Hillside	12-283	Ocean Contractors	sidewalk renewal	East	5	01-Oct-12	31-Oct-12	25-Oct-12	6	
7-Nov-12	Sackville Dr	120m W Beaver Bank	Millwood	12-284	Dexter Construction	paving resurfacing	Central	19	01-Oct-12	30-Oct-12	05-Nov-12	-6	
28-Sep-12	Cole Harbour @ Bissett Right Turn Lane			12-285	Dexter Construction	intersection improvements	East	4	17-Dec-12	04-Dec-12	NC	NC	Waiting for equipment
9-Nov-12	Reserve Road Retaining Wall	16 Reserve Road		12-286	I-Rock Construction	retaining wall	West	18	15-Oct-12	29-Oct-12	06-Nov-12	-8	
6-Nov-12	Cobequid Rd Transit Parking Lot			12-287	Dexter Construction	transit improvements	Central	20	13-Oct-12	10-Nov-12	02-Nov-12	8	
4-Apr-12	Dunbrack Street	Raddcliffe	Langbrae	12-HW	Dexter Construction	curb renewal	West	10	09-Apr-12	15-Sep-12	19-Oct-12	-34	
4-Apr-12	Dunbrack Street	Lacewood	Lincoln Cross	12-HW	Dexter Construction	curb renewal	West	16	09-Apr-12	15-Sep-12	19-Oct-12	-34	
4-Apr-12	Dunbrack Street	Raddcliffe	Langbrae	12-HW	Dexter Construction	paving resurfacing	West	10	09-Apr-12	15-Sep-12	19-Oct-12	-34	
4-Apr-12	Dunbrack Street	Lacewood	Lincoln Cross	12-HW	Dexter Construction	paving resurfacing	West	16	09-Apr-12	15-Sep-12	19-Oct-12	-34	
20-Apr-12	North Preston Trail	Ernst Mill	Long Lake	12-NP Trail	Ocean Contractors	trail	East	3	01-Mar-12	30-Mar-12	30-Mar-12	0	
23-Apr-12	Bedford Hwy	Flamingo	Tremont		Heritage Gas	microsurfacing	West	16				NC	Work to be done by HG
27-Apr-12	Bedford Hwy SL	Larry Uteck	Civic 647			new sidewalk	West	16				NC	SL
27-Apr-12	Connolly St E SL	Almon	Berlin			sidewalk renewal	West	14				NC	SL
27-Apr-12	Cumberland SL	Cole Harbour	Hampton Green			new sidewalk	East	4				NC	SL
27-Apr-12	Faulkner St S SL	William	Dickson			sidewalk renewal	East	9				NC	SL
27-Apr-12	Faulkner St S SL	Windmill	William			sidewalk renewal	East	9				NC	SL
27-Apr-12	Gourok Ave SL	Gourok Ave (N)	Civic 219			paving resurfacing	East	6				NC	SL
27-Apr-12	Gourok Ave SL	Glencoe	Culrain			paving resurfacing	East	6				NC	SL
27-Apr-12	Gourok Ave SL	Gourok	Glencoe			paving resurfacing	East	6				NC	SL
27-Apr-12	Greenwood Ave SL	Brentwood	Eisener			paving resurfacing	West	22				NC	SL
27-Apr-12	Hardisty Crt SL	Colby	Hardisty			paving resurfacing	East	4				NC	SL
27-Apr-12	Lyle Street SL	Windmill	Fairbanks			new sidewalk	East	5				NC	SL
27-Apr-12	Old Beaver Bank Rd	Property Line	Sackville Dr			new sidewalk	Central	20				NC	CarryOver
27-Apr-12	Peter Lowe Ave S SL	George Dauphinee	Ralph Devlin			sidewalk renewal	West	14				NC	SL
27-Apr-12	Richmond St N SL	Connor	Parking Lot Entr			sidewalk renewal	West	11				NC	SL
27-Apr-12	Windmill Rd East E SL	Mott	Best			sidewalk renewal	East	5				NC	SL